



PROJECT UPDATE

February 12, 2021


I. HIGH SCHOOL 2020 ADDITION AND RENOVATIONS

A. Project Scope: Construct three new art labs, a new dance room, and associated facilities in a 16,000 square two-story addition. Modify interior space to accommodate a new vestibule at the north entrance of the school, construct a new clinic area, new assistant principle suite, counselor suite, career center, and other interior modifications.

B. Overall Status: Design phase

C. Previous Activity:

- The school board approved a design concept presented by Cre8 Architect on 10/28/19 at the board meeting.
- We received bid packets for general contractors for this project on 10/21/19 and recommended the best-valued contractor to the board at the October board meeting.
- The board selected the best valued general contractor to assist with this project through a purchasing method of Construction Manager at Risk (CM@R)
- Cre8 Architects were at the high school on 11/13 and 11/14 meeting with user groups about space details such as furniture, teaching surfaces, use, size, and other needs.
- Cre8 architects were at the high school on 12/5 to meet with campus administrators and police to finalize designs for the new entry on the north bus area.
- The first set of drawings were released this week for pricing.
- Geotechnical borings were completed on 12/16/19.
- Cre8 Architects were on campus for more review and comments on design development on 1/8/2020.
- We had a pricing review 1/17/2020 to discuss the first pricing practice for the addition and renovations. The cost of the project was over budget. We will work on cutting cost to get into budget.
- The 60% construction drawings were issued on 2/4/2020 for pricing practice. We will have budget numbers late next week.



- The pricing for the new addition based on the 60% construction set was around \$7.3 million, which is within our current budget. The three alternates were more than our current budget.
- The board approved a design development presentation on Tuesday, February 18, 2020. This presentation had the addition as the main scope and included three add alternates we will consider once we get final pricing from the subcontractors.
- Surveying of site is completed
- Bid review was completed in March and the board approved a final GMP in March 2020.
- Notice to proceed was issued on April 30, 2020
- First preconstruction meeting was held April 30, 2020
- Demolition was completed on the north area on May 27, 2020.
- Excavation of detention area to accommodate the new addition
- The new drives and sidewalk in the south portion of the building were completed the on 5/27/2020.
- The slab for the new vestibule was poured on 7/16/2020.
- The slab for the new addition was completed on August 12, 2020.
- The CMU installation on the new addition started in late august and is completed.
- The plumbing top out is completed on the new addition
- The electrical rough in for the new addition is approximately 99% completed.
- The HVAC hangers for ductwork are completed.
- All lighting arrived the week of 11/6
- Face brick installation is completed.
- Metal stud framing is completed. The exterior sheathing is completed.
- The sprinkler piping installation is completed and tested. The sprinkler system has been tied into the existing .
- The building was dried in over Christmas break other than exterior window openings, which were sealed using reinforced plastic on the north openings.
- Block filling is completed.
- Electrical panels are all installed and electrical wiring connections are run.




- The electrical for the new addition was energized the week of 1/25/2021.
- The HVAC was started up on 1/29/21.
- Low voltage cabling installation began the week of 1/25/21 with HVAC control cabling, lighting cabling, fire alarm, and PA. The network cabling began the week of 2/1/21. All low voltage cabling is approximately 85% run.
- Duct insulation is completed.
- Dance room concrete floor has been prepped for the wood floor including grinding high spots and filling low areas
- Ceiling work for hard ceilings is completed.
- Sheetrock began the week of 1/25/2021 and is completed. Taping and floating is approximately 95% completed.
- Plastering began the week of 1/25/2021 and is approximately 75% completed.
- Window system at the new main entrance was installed on 2/5/2021 and the glass is completed. The north facing windows above the dance room are installed and the lower windows will be installed by 2/12/21.
- Ceiling grid began the week of 2/1/2021 and is approximately 90% installed.
- Final painting began on 2/4/2021 and is approximately 25% completed.
- The remaining brick and CMU for the dumpster area began the week of 2/1/2021 and is completed.
- The big fans were installed on 2/2/2021.
- The large projector screen in the dance room was installed on 2/4/2021.
- HVAC grills began to be installed the week of 2/8.
- Lighting was installed in dance room on 2/11.
- Locker room bases for bench and lockers are installed.
- Ceramic tile began this week.

D. Safety: No safety issues

E. Next Action:

- Interior finishes will continue being installed in February.



- Ceiling grid will be completed next week.
- Painting will continue over the two weeks.
- Exterior windows and doors will be completed early next week.
- Low voltage cabling will be completed in the next week.
- The new IDF will be completed next week and switches will be installed in the end of February. The fiber cabling will be installed from the MDF to the two IDF on 2/13/21.
- The paving for the courtyard will be completed in 2 weeks.
- Plastering of the eaves and overhangs will be completed next week.
- Casework will begin installation in mid-February
- Plumbing fixture installation will be installed by end of February
- Electrical trim will begin in two weeks.
- Fencing will be completed in three weeks.
- The exterior graphics will begin later this month
- The wood gym floor material will be on-site next week to begin to acclimate
- The solids separator will be installed next week.
- Ceramic tile will be completed this week.

F. Tentative schedule:

- Board approval on 10/28/19
- Construction begin 5/1/20
- Substantial completion 4/1/21