



PROJECT UPDATE November 15, 2019

I. NEW ELEMENTARY SCHOOL

a. Project Scope: Construct a new 800 student elementary school

b. Overall Status: The project is substantially complete

c. Previous Activity:

- The signal material for the new stop light has been ordered. Delivery date for the light poles is being set for 2/21/2020. The work for getting the lights functioning will take 2 to 4 weeks after the delivery.
- The new roll gates are installed. Programming and tie into fire alarm will be completed next week. They are not operational at this time.
- The power line repair was completed over this past weekend.
- The egress door was installed in the cafeteria over the weekend. A temporary door was installed while we wait on the permanent door.

d. Safety: There were no safety issues this week.

e. Next Action:

- Punch list is being addressed.
- The signal light underground work will begin in a week or two. This work will be completed before the new poles are scheduled to arrive.
- The actual door for the egress door will be delivered and installed in December.
- We are working on some gate programming for the security gate in the specials hallway near the gym.

f. Tentative Project Schedule:

- Property purchase
- Construction Documents Phase: February 2017 – December 2017
- Bidding/ Permitting Phase: December 2017 to January 2018
- Award Construction Contract: February 19, 2018, Board Meeting
- Construction Phase: March 2018 – August 2019
- Substantial Completion: August 19, 2019 –



II. BASEBALL AND SOFTBALL ARTIFICIAL TURF FIELD INSTALLATION

A. Project Scope: Remove the grass fields at both softball and baseball fields and install artificial turf on both fields. Scope includes sub-grade preparation, drainage, turf, and graphics.

B. Overall Status: Under construction

C. Previous Activity:

- The contractor was selected at the August 2019 board meeting.
- Mobilization began in the first week of September 2019
- Baseball has been scraped
- Softball has been scraped
- Softball lime placement on the subgrade began 10/28/19 and is completed
- Baseball lime stabilization began on 10/29/19 and is completed.
- Softball perimeter nailer was poured 10/7/19.

D. Safety: No safety issues

E. Next Action:

- Softball liner installation in two weeks
- Softball drainage will be completed next week
- Baseball perimeter nailer will be installed next week.
- Baseball drainage over the next two weeks.
- Baseball liner in three weeks.

F. Tentative schedule:

- Board approval on 8/26/19
- Construction began on 9/16/19
- Substantial completion 1/15/20

III. HIGH SCHOOL 2020 ADDITION AND RENOVATIONS

A. Project Scope: Construct three new art labs, a new dance room, and associated facilities in a 16,000 square two story addition. Modify interior space to accommodate a new vestibule at the north entrance of the school, construct a new clinic area, new assistant principle suite, counselor suite, career center, and other interior modifications.



B. Overall Status: Design phase

C. Previous Activity:

- The school board approved a design concept presented by Cre8 Architect on 10/28/19 at the board meeting.
- We received bid packets for general contractors for this project on 10/21/19 and recommended the best valued contractor to the board at the October board meeting.
- The board selected the best valued general contractor to assist with this project through a purchasing method of Construction Manager at Risk (CM@R)
- Cre8 Architects were at the high school on 11/13 and 11/14 meeting with user groups about space details such as furniture, teaching surfaces, use, size, and other needs.

D. Safety: No safety issues

E. Next Action:

- Follow up meetings to reflect information gathered during this week's meetings.
- Pricing practices for this project.

F. Tentative schedule:

- Board approval on 10/28/19
- Construction begin 3/15/20
- Substantial completion 3/15/21